Zone 2A City of Petaluma Project Updates


Public Works and Utilities Department

Jason Beatty, P.E., Senior Civil Engineer

January 25, 2018



City of Petaluma Zone 2A



Capri Creek Flood Capacity and Habitat Enhancement (Nearly complete)



Capri Creek Flood Capacity and Habitat Enhancement (Nearly complete)




Before




August 2, 2017

Alert 2 Stream Gauge Upgrade



www.cityofpetaluma.net/pubworks/raingauges.html

Petaluma River Flood Management Project - Denman Reach Phase 4 (in planning)



Sediment Build Up Corona Road Bridge



Area of Sediment removal

Petaluma River Flood Management Project - Denman Reach Phase 4 (in planning)

Next Steps

- Finalize Funding agreement- Feb 6th
- Complete hydraulic analysis of proposed mitigation measures (West)
- City to acquire Nelson Property
- Continue environmental permitting and CEQA update
- Begin design work
- Complete construction by of 2019.

Zone 2A Funded Projects

Feasibility studies

Washington Creek Repair and Enhancement





<u>Petaluma River (Corona Reach)</u> <u>Overflow Channel Flood storage</u>


Kelly Creek at Sunnyslope Ave



Other Petaluma Storm Water Projects

- Citywide Creek Maintenance
- Petaluma River Dredging
 - Project Partnership Agreement (PPA) Proposal sent to USACE, but on hold until PPA policy in place.
 - \$600k in USACE's 2017 Workplan for planning/permitting for dredging Petaluma River
 - Hydrographic survey of Marina and River completed
- Caltrans Off-Site Mitigation
 - Swale enhancements and bio-retention basin north of Corona Road
- Flood Model Possible Update
 - Flood mitigation projects; development; sea-level rise;
 100 year storm surge event; roughness coefficients in channels; & non-dredged condition of river

Caltrans Off-Site Mitigation Project (in permitting/design)



Proposed Bio-retention basins

Questions?

