



PARDI WAY/BIG CUT RD./SACRAMENTO STREET WATERLINE REPLACEMENT PROJECT



CIP # 41109

CONSTRUCTION UPDATE

Week #26: March 27th – 31st

Hi Everyone!

This is a weekly update to the community regarding the Pardi Way/Big Cut Rd./Sacramento Street Waterline Replacement Project. Construction began Monday, October 3rd, and these updates will be sent via email to interested parties and posted on the City of Placerville’s website to keep the community informed as to the status of this project. Each update will involve a summary of work completed the prior week, work being performed the current week, work anticipated the following week, and any important information that may impact the community. Thanks in advance for everyone’s understanding and patience through this process.

Prior Week

- **Day Work (Monday and Thursday):** Due to rain, work only occurred on Monday and Thursday. The contractor finished installation of the temporary water services on Pardi Way and successfully tested the recently installed 6” fire service line on Monday. The contractor connected the 6” line to the hot tapped location on Thursday.

Current Week

- **Day Work (Monday through Friday):** The contractor plans to continue waterline installation in Pardi Way. They will begin where they left off in the middle of Pardi Way and work downhill. The work on the lower part of Pardi Way will require an extended shutdown of the waterline Pardi Way. The contractor has made arrangements to serve the four affected residents using a combination of the new system which includes the 6” fire line and temporary water services. All residents have been notified and switched over.

Following Week

- **Day Work:** The contractor plans to continue waterline installation on the lower part of Pardi Way and flush, disinfect, and test the entire new system in Pardi Way once installation is complete.

Important Information

- Portions of this project will be constructed during the day (M-F, 7am–4pm) and at night (M-Th, 7pm–5am). Please be aware that there will be **road closures and detours** during **working hours**. Residents in the project area may experience delays due to construction but access to your property will be maintained at all times. Thank you for your understanding.

Contacts

Jim Fisher, Resident Engineer
 Ryan Ruddick, Inspector
 Rebecca Neves, City Engineer

R.E.Y. Engineers
 R.E.Y. Engineers
 City of Placerville

(916) 612-7581
 (707) 391-7013
 (530) 642-5250

jfisher@reyengineers.com
 rruddick@reyengineers.com
 rneves@cityofplacerville.org

Thank you!