

BUILDING DEMOLITION GUIDELINES

PRIOR TO ANY DEMOLITION ACTIVITIES, THE PUBLIC WORKS DEPARTMENT MUST BE: 1) PROVIDED WITH A DIAGRAM OF THE WATER AND SEWER DISCONNECTS THAT WILL BE PERFORMED, 2) HAVE PERFORMED A VISUAL INSPECTION, AND 3) GIVEN CONTRACTOR/OWNER WRITTEN APPROVAL TO PROCEED WITH DEMO (see below).

Owners Name: _____

Address: _____

Contractor: _____ Contact #: _____

1) Procedures when there is no intent to rebuild the structure and/or relocate foundation:

- A) Cut and disconnect water service within two (2) feet of the water meter pit.
- B) Sewer service shall be cleanly cut and capped on owners side of right of way, and a three (3) point location taken.
- C) Both A & B shall apply if a structure will be rebuilt, but the foundation is being relocated on the property.

2) Procedures when the original foundation will remain for rebuilding structure at a future date.

- A) Provide Public Works staff access to property to ensure that the sewer line was capped appropriately, so as not to allow any debris or dirt to enter city system.
- B) Water service shall be cut off behind owners shut off valve. If valve is absent, the water will not be turned back on until the valve is installed and the installation is verified by a Public Works employee.

I have read the above and agree to follow these guidelines. Should I have any questions I will contact Levi Brinkley immediately.

 Signature of Contractor/Owner _____
 Date
 Contact # _____

As an employee of the City of McCall/Public Works Department, I certify that I have;

- 1) I reviewed the diagram of the proposed water and/or sewer disconnects and approved _____ or disapproved _____ it on _____ 20____,
- 2) Personally inspected the line (s) after being disconnected and capped, and confirm that it was completed as per the above requirements on _____ 20____.

Employees Signature