PENNONI ASSOCIATES INC.
CONSULTING ENGINEERS

THRN 01 00
March 30, 2017

ENGINEER'S REPORT

REGARDING WASTEWATER ISSUES
April 5, 2017

General

Annual Television Inspection

- Inspection of the mains is scheduled to commence on Monday April 3rd. It is anticipated the work will approximately 2-3 days to complete.

East Side Sewer District

– Final Treatment Tank @ WWTP

- As of March 29th, the majority of the work that can be completed prior to the changeover to the new system has been completed. This includes installation of all the tank structures and associated items, in addition to most of the mechanical and electrical work. Much of the remaining work must be accomplished in conjunction with the changeover from the old to the new system. This changeover is scheduled for Wednesday April 5th.

– Dallet (Phase V)/ Preserve @ Squire Cheyney Farm

- We have completed our review of the information received from the Developer for Dallet (Phase V) and responded via letter dated March 10, 2017. Some of our previous comments have been addressed. The most significant issue remaining is the completion of accurate as-built plans for the force main. We will continue to work with Township staff and the developer's representatives to resolve the remaining issues.

– Walton Lane Subdivision

- We are currently reviewing revised final plans submitted on March 21st. In conjunction with this review, we are also coordinating with the developer's engineer for final revisions to DEP Part II construction permit for the installation of the new sewer system.