PENNONI ASSOCIATES INC.
CONSULTING ENGINEERS

THRN 01 00
February 23, 2017

ENGINEER'S REPORT

REGARDING WASTEWATER ISSUES
March 1, 2017

General

Annual Television Inspection

- Request for bids were sent to four (4) contractors on February 17th. Bids are due March 7th. We anticipate having a bid tabulation with a recommendation for the Board's consideration at the March 15th meeting.

Chapter 94 Reports

- The West Side report is complete and was forwarded to Concord Township on February 22nd. The East side report is currently being finalized. Both reports will be submitted to DEP within the next week.

East Side Sewer District

– Final Treatment Tank @ WWTP

- The general contractor, JEV Construction commenced work on Monday February 20th. In addition to installation of erosion and sedimentation controls, they are also working on the installation of the temporary effluent force main. This temporary main is necessary to permit the existing force main to be removed in the area where the new tanks will be installed. The new tank structures are also scheduled to be delivered the week of February 27th. Installation of these structures will commence as soon as they are received.

– Dallet (Phase V)/ Preserve @ Squire Cheyney Farm

- We received revised dedication documents from the developer last week for Dallet (Phase V). We are currently reviewing these documents to determine if they adequately address our remaining comments.