PENNONI ASSOCIATES INC.
CONSULTING ENGINEERS

THRN 01 00
March 9, 2017

ENGINEER'S REPORT

REGARDING WASTEWATER ISSUES
March 15, 2017

General

Annual Television Inspection

- A total of four (4) bids were received on March 7th. The low bidder for both the base bid and the base bid with the alternate was Pipe Data View Services of Christiana, PA. A bid tabulation with a recommendation has been forwarded to the Township for the Board's consideration.

Chapter 94 Reports

- The final reports for both the East and West Side Sewer Districts were submitted to PaDEP on March 6th.

East Side Sewer District

– Final Treatment Tank @ WWTP

- As of March 8th, all four (4) tanks have been set, partially backfilled and many of the interior components installed. The general contractor is continuing to work on the various connections between the tanks and the installation of the remaining components within the tanks. The electrical contractor is scheduled to commence work Monday March 13th. Weather permitting, it is anticipated that by the 24th of March, the majority of the work necessary to permit the changeover from the old to the new system will be complete. The final changeover will require close coordination among both contractors and with DELCORA for temporary shutdown of various process components. Should the work proceed as anticipated, and weather not hinder the process, the new system could be on line by the end of the month.

– Dallet (Phase V)/ Preserve @ Squire Cheyney Farm

- We have reviewed the revised information received from the Developer for Dallet (Phase V) in response to our previous comments. Many of our comments have been addressed. We are working with Township staff and the developer's representatives to resolve the remaining issues.