



9755 SW Barnes Rd, Ste 300

Portland, OR 97225

503.626.0455 Fax: 503.526.0775

MEMORANDUM

Date: 12/8/2009

RE: EA - Next Steps

To: John Anderson

From: Rainse Anderson

Company: City of McCall

Title: Project Manager

Phone: 208-634-1488

Phone: 503-372-3521

Fax: 208-634-3038

Fax: 503-526-0775

Address 216 East Park Street

McCall, ID 83638

Project#: 034256

Project Name: McCall Airport EA

John,

As you know, the FAA has sent a letter to the McCall City Council regarding the runway/taxiway centerline separation EA. The FAA has agreed to pay for the cost to relocate the taxiway at a 50-foot width and support spacing the taxiway to meet C-II or C-III standards (300-foot or 400-foot, respectively).

Sarah Lucas and I plan on attending the January 28, 2010 City Council meeting, to assist you during the Council's consideration of the EA's preferred alternative. Once the preferred alternative is selected by the Council, the following items will be addressed by WHPacific:

- Finalize the alternatives chapter. (2 weeks after preferred alternative)
- Complete the environmental consequences chapter. (3 weeks after alternatives chapter)
- Prepare a wetlands functional assessment. (2 weeks after preferred alternative)
- Identify possible wetland mitigation sites, as necessary. (12 weeks after preferred alternative)
- Prepare an administrative draft EA to the City and FAA. (3 weeks after completion of the above tasks).
- FAA and City review of the administrative draft EA (expect 4-5 weeks for FAA review and 2 weeks for WHPacific to make appropriate changes).
- Public review of Draft EA (45 day comment period).
- Final EA submittal and FONSI issuance (4 weeks after public review comment ends)

In total, a Final EA and FONSI are expected in mid-August of 2010.

If you have any questions about project's next steps, please call or email.

Regards,

Rainse E. Anderson, P.E.
503.372.3521
randerson@whpacific.com
